

VOR Check Record

Aircraft:

[illegible]

14 CFR 91.171 VOR Operational Check Methods

Code	Test Method	Max. Error	Notes
1.	Approved Repair Station Test Signal	$\pm 4^\circ$	Entry must be made by repair station.
2.	Designated Surface Checkpoint	$\pm 4^\circ$	See A/FD for a list of checkpoints.
3.	Designated Airborne Checkpoint	$\pm 6^\circ$	See A/FD for a list of checkpoints.
4.	Pilot-Selected Airborne Checkpoint	$\pm 6^\circ$	Select a point more than 20 NM from VOR, on centerline of VOR airway.
5.	Dual VOR Cross-Check	$\pm 4^\circ$	Aircraft on ground only. Tune both units to the same VOR and compare bearing.

A VOR Operational Check must be completed within preceding 30 days and within the limits of the permissible bearing error before operating the aircraft under IFR.

Notes